Scott. H-48—38,702—27-11-25.

P.192E

P.W (1924) Department.

Mis SERIES.

G.O. No. 1322 W

DATED 20.11.24

[Despatch Abstract.]

P.W.D

Letter 2385 A/D 24/57
1-8-24

To

DESPATCHED
-4AUG 1924

The Bellary Electric Supply Coy. Ltd
Bellary

Gentlemen

I am directed to invite your attention to clause IV of the Schedule to the Indian Electricity Act, 1910, & clause 7 of the Bellary Electric Licence 1921 and to point out to you that if the Compulsory works specified in the license have not been executed by the 5th July 1924 your license is liable to be revoked. I am to enquire whether the works have been completed; and if the works have not been completed, it will be necessary for you to avoid.

p254 Means's book

p. 10 flap IV

avoid revocation of the license,
to apply to Govt to grant to
you such extension of time
as you may require for the
completion of the works.
In submitting such application
you will have to follow
the procedure laid down
in rule 22 of the Indian Electricity rules

p 285 of Manual.

Yours &c.

Asst
31.7.24

DESPATCHED
4 AUG 1924

Copy to the Electric Inspector
to Govt for information

~~D.A. nil~~

I.D. R.D. one month
dearing
[illegible]
1.8.24

TELEPHONE No

TELEGRAMS
"BESCO"

PLEASE QUOTE THIS OFFICE LETTER No. IN ALL YOUR COMMUNICATIONS.

THE BELLARY ELECTRIC SUPPLY Co., Ltd.,

S. M. HUSSAIN,
Managing Director.

BELLARY, 5th August 1924.

Ref. No.

C. No 2493 AD
9. 8. 1924

From

S. M. Hussain Esq.,

Managing Director,

The Bellary Electric Supply Co., Ltd.,

B E L L A R Y.

To

M. R. Kharegat Esq., Assoc. M. Inst. C. E.,

Offg: Secretary to Government,

Public Works Department,

Chepauk, M A D R A S.

Sir,

With reference to our licence G. O. No. 931 W. dated the 5th July 1921 we beg to request you to grant 4 months' extension since almost the ariel lines and the Power House are completed. All the machinaries have been arrived on the spot and they are under erection and we hope to complete within a short time.

We therefore beg that you will be kind enough to grant us permission by extending the time applied for.

We beg to remain,
Sir,
Your most obedient servants,
The Bellary Electric Supply Co., Ltd.,

Managing Director

4

TELEPHONE No

TELEGRAMS
"BESCO"

PLEASE QUOTE THIS OFFICE LETTER No. IN ALL YOUR COMMUNICATIONS.

THE BELLARY ELECTRIC SUPPLY Co., Ltd.,

S. M. HUSSAIN,
Managing Director.

BELLARY, 7th August 1924.

Ref. No.

From

S. M. Hussain Esq.,

Managing Director,

The Bellary Electric Supply Co., Ltd.,

B E L L A R Y.

To

M. R. Kharegat Esq., Assoc. M. Inst. C. E.,

Offg: Secretary to Government,

Public Works Department,

Chepauk, M A D R A S.

Sir,

We have to acknowledge the receipt of your letter NO.?385 Ad/24 dated the 1st inst. and would beg to inform you that we have forwarded a letter on the 5th inst. to the effect applying for 4 months' time.

We beg to remain,

Sir,

Your most obedient servants,

The Bellary Electric Supply Co., Ltd.,

S. M. Hussain

Managing Director

5.

PWD

Letter 2385/SD/M-27
27 June

To
The Bellary Electric Supply Co. Ltd
Bellary

RECEIVED
26 JUN 1924

Gentlemen

I am directed to acknowledge the receipt of your letters of the 5th & 7th August 1924 in which you request to be granted four months extension of time with reference to the Bellary Electric License 1921 and to point out to you that in applying for extension of time you should follow the procedure laid down in rule 22 of the Indian Electricity Rules. In accordance with Sub rule (2) to (4) of rule 13 of the above rules, you will have to publish, in three successive issues of a newspaper, an advertisement in respect of your request for extension of time and

M 3-4 26

& b/

~~forward a copy each of this~~
forward copies thereof to the
Govt for taking further action.
2. It is observed from your
letter of the 6th August 1923 th 1-2 of Pwr & S/S-W 16.A.23 (B)
that you have started only
a modified scheme for the
Electric lighting of Bellary
& it is therefore not clear whether
you expect to complete (W) in omit E 258
accordance with the terms
of the Bellary Electric license plug (W)
the Compulsory works ~~in the~~
specified in clause 7 thereof, p 10 — do —
by the end of the four
months Extension of time
asked for (ie) by the
5th November 1924. Any
Extension of time applied
for by you should be with
reference to the date by which
you expect to complete the
~~above mentioned~~ compulsory works. and
I am to request that you will
apply for the same at a very
early date following the procedure
indicated in para 1 above.

Thanks &c.

16.8.24.

16/8/24

I.D

R. D Weeks

Diarist
17.8.24

BY REGISTERED POST.

7

TELEPHONE No

TELEGRAMS
"BESCO"

PLEASE QUOTE THIS OFFICE LETTER No. IN ALL YOUR COMMUNICATIONS.

THE BELLARY ELECTRIC SUPPLY Co., Ltd.,

S. M. HUSSAIN,
Managing Director.

BELLARY, 3rd Septr: 1924

Ref. No. 786-E.L/24.

Enclosure - One.

CNo: 276 to 80
4-9-24

To

The Secretary to the Government of Madras,

(General, Buildings & Roads), MADRAS,

S i r ,

In acknowledging with thanks your kind letter No, 2385/Rd 24-2. dated 27th August 1924, we beg to submit herewith a draft notification to be published in the local newspaper as-required under sub-rules (2) to (4) of Rule 13 of the Indian Electricity Act, 1911, with a request that you will please be good enough to approve and return us the same with any modification you kindly deem necessary.

In this connection we beg to state that we would have avoided this reference to you had not the phrase "within three months of the date of issue of the newspaper containing the first advertisement" occuring in the concluding portion of the sub-rule (2) of Rule 13 ibid attracted our notice as being unnecessary in this particular instance and its substitution by us, therefore, by "within a fortnight etc", if unobjected to by you, will be allowed to stand in the draft advertisement intended for due publication as aforesaid.

The

8

3 The observation made in para 2 of your letter under reply is answered in the affirmative and the compulsory works, specified in clause 7 of the Bellary Electric license, have been nearly completed and are therefore expected to terminate by the end of the four months extension of time asked for.

4 The favor of early return of the accompanying draft notification duly approved is earnestly solicited.

We beg to remain,

S i r

Your most obedient servants,

The Bellary Electric Supply Co., Ltd.,

Managing Director

THE BELLARY ELECTRIC SUPPLY LICENSE, 1921,

- Extension of four months' time.

Inasmuch as almost all the aerial lines and the construction of Power House have been completed and the required Machinaries already received here are being installed under the supervision of the General Electric Company (India) Limited, the Bellary Electric Supply Company Limited intend to make an application to the Local Government, in accordance with sub-rules (2) to (4) of Rule 13 of the Indian Electricity ~~Act, 1910~~ Rules 1922, for the grant of four months' extension of time, (i.e.) ~~by the 5th~~ ending the 4th November 1924, it is hereby notified that every local authority, Company or person, desirous of making any representation with reference to the said ~~notification~~ application to ~~the Local~~ Government, may do so by letter addressed to the Secretary to ~~the Local~~ Government, in the Public Works Department, within a ~~fortnight~~ month from the date of issue of Newspaper containing the first advertisement,

(Sd.) S.M. HUSSAIN,
Managing Director,
The Bellary Electric Supply Co., Ltd.,

Office of the Bellary Electric Supply Co., Ltd.,
Bellary, dated the 3rd September 1924.

Managing Director,
The Bellary Electric Supply Co., Ltd,.

10 No D.

Letter 2385 AD/24-4 D/12-9-24.

Urgent

To

The Bellarey Electric Supply Coy Ltd

Bellarey -

Bellarey Electric Licence 1921

— Extension of the time allowed for the Completion of Compulsory works —.

Gentlemen,

Reference your letter

117-9 cf No 786-E.L & 3.9.24 —.

The draft advertisement forwarded with your letter referred to above has been revised & a revised copy of the draft is enclosed. It may be inserted in three successive issues of a newspaper & copies thereof submitted to Govt at an early date.

I have etc

11/9

Secy.

DESPATCHED

SEP 1924

D.A. one copy Dft. 10.9.24

revised draft advertisement

copy 3 to 9 cf as amended in pencil

11/9

I D

RO 2 books

Clair
12.9.

Form No. (5)—15,000—1-4-16.

NOTES.

Page

P.W.D.

Very Urgent

To issue today

DESPATCHED
4 OCT 1924

Letter 2385 Adj/24-5 D/3-10-24

To

The Bellary Electric Supply Coy. Ltd
Bellary.

Bellary Electric License 192
Extension of the time allowed
for the completion of
Compulsory Works ——

Gentlemen,

I am directed to invite your attention to my letter No. 2385 Adj/24-4 D/12-9-24 on the above subject and to enquire when the copies of the newspaper containing ~~collect~~ your draft advertisement ~~for license thereon~~ may be expected.

p. 10 file

I.D.

RO 1 week

RS left for Ellore 5.50 pm
3/10

MS
3.10.24
Thro' A
3.10.24

Attd
3/10

for S

Received 5.30 PM

12

TELEPHONE No.

TELEGRAMS. "BESCO"

PLEASE QUOTE THIS OFFICE LETTER No. IN ALL YOUR COMMUNICATIONS.

THE BELLARY ELECTRIC SUPPLY Co., Ltd.,

S. M. HUSSAIN.
Managing Director.

BELLARY, 4th Octr: 24.

Ref. No.

C. No 3155 Ad
7.10.24

T. R. Aharegat, Esq., Assoc. I. Inst. C. E.,

Offg: Secretary to the Government of Madras,

General Buildings and Roads,

M A D R A S.

Sirx Bellary Electric Lisence 1921- Extension of the time allowed for the completion of compulsory works.

Sir,

With reference to your letter No. 3385-Ad/24-4 dated the 12th ulto., we have the pleasure in enclosing herewith the copies of advertisement referred to therein in three successive issues of the Madras Mail.

We beg to remain,

Sir,

Your most obedient servants,

The Bellary Electric Supply Co., Ltd.,

Managing Director

Enc. Three.

13

TELEPHONE No

TELEGRAMS. "BESCO"

PLEASE QUOTE THIS OFFICE LETTER No. IN ALL YOUR COMMUNICATIONS.

THE BELLARY ELECTRIC SUPPLY Co., Ltd.,

S. M. HUSSAIN.
Managing Director.

A.C. SECTION
RECEIVED
CURRENT NUMBER
3209

BELLARY,

Ref. No.

Dated the 7th October 1924.

To

The Secretary to the Government of Madras,

General, Buildings and Roads, Chepauk, Madras,

Subject:- Bellary Electric License 1921 - Extension of the time allowed for the completion of compulsory works.

:::::::0::::::

S i r ,

p. 11 ante Adverting to your Reminder No, 2385.@d/24-5, dated 3rd instant, we beg to state that the copies of advertisements published in the newspaper "the Madras Mail" have already been submitted to you on 4th instant and these, we believe, have crossed your letter under reference.

We beg to remain,

S i r ,

Your most obedient servants,

S. M. Hussain

9/12/9/10

V.A.D
No action is necessary
This may be added to file
10.10.24

10/10

14 Pro D

C. No: 3155 Ad from the Bellary Electric Supply Corporation Ltd dt 4.10.24

V.U

Memo No: 2385 Ad/24-6 dt 9-10-24

The Superintendent, Govt Press is requested to publish without fail in Part I of the next issue of the Fort St George Gazette the advertisement appearing on page 1 of the Madras Mail dated 1st October 1924, Copy sent herewith, regarding the Bellary Electric Supply Licensee, 1921

He is also requested to have the above advertisement published in the next issue of the Bellary District Gazette.

To

The Supdt. Govt Press
With the Copy of the Madras Mail
dt 1-10-24.

DESPATCHED
9-OCT 1924

for S

5 Note

Extract from the notes in the file relating to the investment on Govt paper of the Security deposited in Cash by the Bellary Electric Licensees

Indian Electricity Act

Please see clauses I (b) and (c) of the schedule to the Act. The deposit has to be returned to the licensees on the completion of the works or at such earlier date or dates as may be approved by the Local Government. In the present case, under clause 7 of the license*, the compulsory works have to be completed by 5th July 1924 (i.e.) within a period of 3 years from the date of the commencement of the license. This period has expired and it is not known whether the works have been completed. The original licensees (Messrs. G. Ramachandra Chetty and Others) have assigned the license lately to the Bellary Electric Supply Coy. and the latter are pushing# on with a modified smaller scheme for the supply of Electric energy to Bellary Town. Presumably the compulsory works would not have been completed and it may be necessary to grant an extension of time for their completion. The deposit of Rs.5,000/- in question will in the circumstances have to be retained in the hands of Government for some more time and in this view the draft memo is put up.

* granted in G.O. No.931-W, dated 5th July 1921.

Before it is issued, the Electrical Inspector to Government may be consulted W.O. as to the present stage of progress on the scheme. The licensees will, if necessary, have also to be addressed in the matter with a view to extension of time being granted.

P.W.D.U.O.No.3962-Ad/ 23-1, dated 10th July 1924.

A.S.N.
9-7-24.

P. R.
9--7--24

E. I. G.

U.O. No.1413, dated 15th July 1924.

The present stage of the construction work is that both units of generating plant are on

P.T.O.

site and approximately 2/3 ds of the erection of eel poles and overhead wires in the streets is done; e contractors confidently expect the supply will mmence in the middle of September.

2/ As is pointed out in the above note at M on ge/ the licensees are carrying out a modified aller scheme; consequently the laying of mains in l the streets specified in clause 7 (1) of the license s become an indefinite matter depending on the dcess of the undertaking. To regularize the matter e licensees may be asked to state when they expect l those specified mains will be completely laid and apply now for the requisite extension; I think will be better for the licensee to name a period an for Government to arbitrarily fix it. A

(IV) - h10 of Comp 9310 5-7-24

E.J.B.Greenwood,
15--7--24.

S u b m i t t e d.

The draft letter to the Bellary Electric Supply Co. may now be issued. Seperately issued

After issue, action will be taken with reference o E.I.G's note above.

A S.N.
18-7-24.

P. R.
18-7-24.

11,
With reference to E.I.G's note at A above a draft letter to the Bellary Electric Supply Coy is submitted.

30.7.24 31.7.24

1/8/24

E. 17

p 1-2 of Issued as letter No 2385 AD/24 dt-8-24

C&D 2493 AD from the Bellary Electric Supply Coy Ltd dt 5-8-24 rd 7-8-24

pp 3-4 cf

US.

Submitted.

2/ Please see para 2 of the EE Anapu's note on p 2 ante. Wherein he has stated that "the laying of mains in all the streets "specified in clause 7(1) of the licence has "become an indefinite matter depending on the success of the undertaking." The present request of the licensees to be granted 4 months extension of time is not clear. The file may be sent to the E.E.4 (HQ) for remarks ~~dt 15-8-24~~ presumably in respect of the modified smaller scheme which they have now in hand. A draft letter is submitted pointing out the above to the licensees & asking them to apply for the necessary extension of time, following the procedure laid down in rule 22 of the Indian Electricity Rules. The draft may be sent to the EE(HQ) for personal remarks, if any, prior to issue.

ED

RO 2 weeks diarised 16/8

EE(HQ) for remarks & the file may be sent to E.E.4

OFFICE OF THE ELECTRIC L INSPECTOR
C & MO 916
18 AUG 1924

WDMO 2385 AD/24-1
16.8.24

Attn
16.8.24

E.E.4.

16/8/24

4 18

[redacted] To avoid any ambiguity

I suggest the words above mentioned in the end of the draft letter be changed to "compulsory

For Government's information

I enclose a blue print showing the position on the 3rd August 1924 when I inspected last

E.B. Greenwood
25.8.24

Last up to date



DC 26/8

Read

MS.

Submitted

The Draft may if approved, be amended ~~corrected~~ in accordance with the Supt's suggestion & issued.

~~It may be revised as recommended.~~

27.8.24

27/8/24

Issued as No 2385 AD - 21 & 27 - 8 - 1924 MS-6 CS

CP 7-9 CS.

C No 276.4 AD from the Bellary Electric Supply Coy Ltd Reg No 786.E.2/24 & 3-9-24

MS.



Submitted

The reply from the Bellary Electric Supply Coy Ltd ~~accepting the conditions~~ to the draft not present & there may be ~~early~~ references to the El. Inspr of Fact for early remarks.

Pl. No 2385 AD dtd 5.9.24

5.9.24

E.I.G.

5/9/24

R.O today.

5/9

three LS and one major

a-o no-o 1905 / 8.9.24 Subject to ~~a few~~ minor corrections I

f 4 L think the draft advertisement may be approved.

① Change Act 1911 to "Rules 1922"

② by the 5th to ending the 4th

③ Omit "the Local" in 3rd & 4th lines from bottom

④ I note the time for objections is only a fortnight; I think a month would be better ~~as~~ also it is not clear that Govt can reduce the period of three months specified in Rule 13(2) I think in the circumstances Govt might disregard or override the rule. I recommend one month for the period for objections.

f 284 41 Measures book

E.J.B. Greenwood
8-9-24

CHIEF ENGINEER AND SECY. TO GOVT. P.W.D. Section. 8-SEP.1924 C. No. 961 MADRAS

P.W.D.

US

Submitted.

The Corrections suggested in items ① ② & ③ above may be approved.

As regards the Correction suggested in item ④ above, it is submitted that Rule 13(2) of the Indian Electricity Rules does not empower the Local Govt to reduce the period for the receipt of objections. In view however of the fact that the extension asked for is only for a period of four months

f 284 of Measures book,

of which ~~more than~~ two minutes have already elapsed, it seems that the El Inspector's suggestion to fix one month as the period for the receipt of objections in this case may be accepted.

A draft letter to the Bellary Electric Supply Coy is submitted.

29.9.24. 11/9

Issued as letter No 2385 Rd/24-4 dt 12-9-24 p 10 of C. No: 3155 Rd from the Bellary Electric Supply Coy dt 4-10-24 p 12 of file.

U.S.

Submitted.

The advertisement published by the Bellary Electric Supply Coy in the 'Madras Mail' has to be published by the Local Govt in the local official Gazette. Vide rule 13(4) of the Indian Electricity Rules 1922. It may be published in the Bellary District Gazette also as was done in the case of the original license. A draft memo to the Govt Press is put up.

part 284 of Rules issued under

part 5 of G.O. No. 731 IV dt 5-7-21 flag W

wod 8-10-24 [The publication in this case is more or less only a formal affair. The notice was first published by the Coy in the 'Madras Mail' of the 1st October. The extension of time asked for in the notice is up

~~7~~ 21

to 3rd November next.]

Alm
8.10.24.

8/10/24

~~C.No. 3542 AD Formation Bello Electric Supply Co Ltd~~
~~8/11.24.~~

U. S.

~~Submitted~~

~~The letter regarding the Completion of Compulsory works may be Sent to the Electrical Inspector for perusal.~~

No objections have been received to the extension of time up to 3.11.24.

Vide p 3 c/file. asked for by the licensees for the Completion of the Compulsory works. The period for the receipt of objections expired with 1.11.24.

A draft order Sanctioning the grant of the extension of time is Submitted. Under Section 4 (3) (b) of the I.E. Act 1910, the local authority has to be Consulted before the any alterations or Amendments in the terms of the licenses are made. As in the present case the period of extension is only four months which is over by 3.11.24, no action in this respect is necessary.

Mo. 2/ The sanction in this case is only

11-11-24.

8/12

a formal appeal - ~~After~~ The draft order ~~is issued~~ may be appd for cross.

dlw
11/11

JSM

JSM
11.11.72
CG

PR
13/11/72

Secl I-10 (a)—16,002—6-2-23. (6)

	Date.	Initials.
When received for Fair-copying.		
When copied		
When examined		
When signed		
When despatched		

23 Pol. DEPARTMENT.

READ AGAIN G.O. No. 931 W, dated 5. 7. 1921. flag W

" " " " " " 192

READ ALSO:— ~~Letter to the Bellary Electric Supply Co Ltd no. 2385 N/24 dated 1.8.24~~ p.

C. No. ~~24934~~ from the ~~Bellary Electric Supply Co~~ No. , dated 5-8- 192~~4~~.

p 12 "Cf 3155 ~~2934~~ dated, from the Bellary Electric Supply Co Ltd, " 4-10- 1924.

" " " " " " 192

ORDER.

Misc

No. 1322 W dated 20. 11. 1924

Under Section 4(3)(b) of the Indian Electricity Act 1910 the Govt. are pleased to extend by four months ending the 4th November 1924 the period allowed under clause 7(1) of the Bellary Electric Licence 1921 for the Completion of Compulsory Work (B.O.C.)

D: 21. 11. 24 flag W

To

The Bellary Electric Supply Co Ltd Bellary.

" Chairman, Municipal Council Bellary

" Collector of Bellary.

" L.S.G. Deptt. ✓

" Development Deptt. ✓

" Electrical Inspector to Govt. ~~with copy of letter from~~

" Supdt Govt Press for publication in the Gazette.

Weg 11.11.24

11/11

13/11/24

for S

Sectt. II-47—697 Bks.—24-1-18 (5)

A. / B. / N.P. } (a)

DEPARTMENT.

ORDINARY / ROUTINE SERIES.

CIRCULATED. / NOT CIRCULATED. / NOT SEEN BY C.S.

† G.O. No. , dated 191 .

Receipt numbers ..	2385 A.D. 24
Number and date of previous proceedings.	

Tabling Abstract.

Elech Bellary Electricaccinds 21
Period for completion of Comparison work
extended by 6 months ending 4-11-24

(b) Index Headings.

MAIN HEADING Electricity

CROSS REFERENCES.

SPECIAL INDEX.

DO NOT SPECIAL INDEX.

(a) and (b) not to be filled in for 'Routine' Series.